

Roseburg Urban Sanitary Authority  
WRF Vehicle and Equipment Storage Building

RFI NO. 1

Date: 26 June 2024

1. Is the intention just to extend the existing (2) #2 cu & #2 Gr from the last vault to the new building or are we supposed to figure for new wire all the way back to Panel P3-2?

*The intention is to splice to the existing (2) #2 cu & (1) #2 Gr in the last vault and extend it to the new building.*

2. Is the 2p 100A breaker for P3-2 feeding the 2p 150A Fused disconnect for the new 45KVA transformer adequate in size?

*The 2p100A breaker in P3-2 is adequate for the loads. The 45 kVA transformer is the next larger size than is necessary for the loads.*

3. Is the #2 Cu feeding the transformer and thru the 2p 150 fused disconnect adequate in size?

*The #2 Cu feeding the transformer and thru the 2p150A fused disconnect is adequate in size. The fused disconnect is sized per NEC 450.*

4. I was just at the site looking at the existing conditions and I noticed that it appears that there are only #4 Cu phase conductors inside the existing 2p60A disconnect in the existing Green Building. Has someone verified that there are #2 CU conductors from Panel P3-2 to the existing vault that we are coming out of?

*Yes, we have verified that the #2 CU conductors from Panel P3-2 extend to vault number 1, up the hill to vault number 2.*

5. What brand/type are the existing Panel 'P3-2' and Panel 'B'?

*Both panels are Eaton.*

6. Is the new 200A Panel 'B' mislabeled? Should it be Panel 'A'?

*The new panel should be Panel 'A' and the old panel in the Green Building should be labeled Panel 'B'.*





